



# PERFORMANCE CHECK

*Note: Performance checks will be performed approximately 5-7 business days after the factory has been notified that the unit is fully installed and operational.*

**BAKERS PRIDE OVEN CO., INC.**  
30 Pine Street, New Rochelle, NY 10801

(800) 431-2745 Toll Free  
(914) 576-0200 Phone  
(914) 576-0605 Fax

CUSTOMER	NAME	ADDRESS	CONTACT	
	CITY	STATE	ZIP	PHONE
SERVICE AGENCY	NAME	ADDRESS	CONTACT	
	CITY	STATE	ZIP	PHONE
DEALER	NAME	ADDRESS	CONTACT	
	CITY	STATE	ZIP	PHONE

A. Model # \_\_\_\_\_ Serial # \_\_\_\_\_ Start Up Date \_\_\_\_\_

B. Model # \_\_\_\_\_ Serial # \_\_\_\_\_ Installation Date \_\_\_\_\_

C. Model # \_\_\_\_\_ Serial # \_\_\_\_\_

	A		B		C		Comments
	OK	NG	OK	NG	OK	NG	
1. Verify equipment is level.							
2. Verify proper type of gas.							
3. Verify proper voltage, phase & cycles.							
4. Verify proper regulator is installed.							
5. Type of gas:							
6. Supply line size:							
7. Gas pressure:							
8. Check thermostat. Calibrate if required.							
9. Check pilot, burner bypass & ignition.							
10. Test gas connections for leaks.							
11. Check ventilation.							
12. Check electrical connections. (int. & ext.)							
13. Check doors: Tension/gasket/alignment etc.							
14. Check: Motors/valves/switches. (Operation)							
15. Explain: Cleaning/maintenance. (Procedure)							
16. Explain: Unit Operation. (Procedure)							
17. Verify cooking deck is shimmed properly.							
18. Clearances: Left      Right      Back							

Form No: PC3-03

I verify that I have checked each of the above units as applicable: \_\_\_\_\_

Service Technician

This Start Up Inspection has been performed to my satisfaction: \_\_\_\_\_

Owner/Operator Authorized Signature

Distribution:  
White: Bakers Pride  
Canary: Service Agency  
Pink: Customer